COMPLETION REPORT

1	Name of the work	Drilling of 20 borewell, providing of submy pump motor and accessories in wards-12
2	Sanctioned Estimate No. & Date	AS 14/15-7-2011 TS: 89/11-10-2012
3	Head of Account which is chargeable	
4	Instrument Order NO. & Date	
5	Name Of Contractor	Technical Manager (Water), ICRIDL. Bglore.
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	359/08-09. dt 24-5-2013
8	Check Measurement of the Asst	24-5-2013
9	Name of the office/official in charge of the work	N
10	a) Asst. Eng/junior Eng	N K Ravi
	b) Asst. Exe Engineer	N. K Ravi

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
82,00,000=00	90.02.994=00	8.02.994=00	

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K

ASSISTANT ENGINEER.

Ravi.N.K 24/5/13

ASSIATANT EXECUTIVE ENGINEER
ಕೆಬ್ಬಹಳ್ಳಿ ಉಪವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ಮುಖ್ಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿಯವರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಿನಾಂಕ.....
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು